EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of drains and asphalting to 22nd cross roads in Judicial Lyout in ward no 04
2	Amount of work portion	24,99,911.86
3	Estimated Cost	Rs.25.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 108/2014-15, dt:20/02/2015
6	No and date under which work order issued	No 108/2014-15, dt:20/02/2015
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	27/11/2015
9	Date of receipt of application in the Sub Division office	27/11/2015
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	194 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approved for delay with penalty.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

To levy penalty

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92